



Sinhgad Institutes

SINHGAD TECHNICAL EDUCATION SOCIETY'S SINHGAD INSTITUTE OF TECHNOLOGY

(Affiliated to Savitribai Phule Pune University, Pune & Approved by AICTE)

Gat No. 309/310, off Mumbai Pune Expressway Kusgaon (Bk), Lonavala Pune – 410401


website: sit.sinhgad.edu

7.1.7 The Institution has disabled-friendly, barrier free environment

1. Built environment with ramps/lifts for easy access to classrooms.
2. Divyangjan friendly washrooms
3. Signage including tactile path, lights, display boards and signposts
4. Assistive technology and facilities for Divyangjan accessible website, screen-reading software, mechanized equipment
5. Provision for enquiry and information : Human assistance, reader, scribe, soft copies of reading material, screen reading


INDEX

Sr No	Particular	Page No
1.	Providing Fixing Aluminum Partition work	02
2.	Construction of Ramp	08
3.	Wheelchair	18

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala



ATTESTED


PRINCIPAL
SINHGAD INSTITUTE OF TECHNOLOGY
Kusgaon (Bk.), Lonavala - 410 401



Sinhgad Institutes

SINHGAD TECHNICAL EDUCATION SOCIETY

(Regd. No. MAH / 7199-93 / Pune dt. 6/7/93 & F-8282 (Pune) dt. 12/8/93)

Office : Gal No. 309 & 310, Kusgaon (Bk.) Off Mumbai - Pune Express Highway, Lonavala,
Dist. Pune - 410 401. Tel : O : (02114) 304331, TeleFax : (02114) 276929. E-mail : principal_sit@sinhgad.edu

Regd. Office : S. No. 44/1, Vadgaon (Bk.), Off Sinhgad Road, Pune - 411 041.

Telefax : (020) 24354721, 24354770, E-mail : stes@sinhgad.edu Website : www.sinhgad.edu

Prof. M. N. Navale
M.E. (ELECT.) MIE., MBA.
Founder President

Dr. (Mrs.) Sunanda M. Navale
B.A., M.P.M., Ph.D.
Founder Secretary

Dr. M. S. Gaikwad
M.E., Ph.D (Electronics Engg.)
Campus Director

STES/LON/OFF/17-18/WO.NO/215

Date: 22/01/2018

To,
Shubham Hardware,
Shop. No. 6, Sukhwani, Avenue,
opp. Dr. Block Com., Nehrunagar road, Pimpri - 411 018

**Sub: Providing & Fixing Aluminium partition work for SIT (E & TC, FE & Computer
Lab Room No. first aid cum sick room B 108, C 007) at STES Lonavala**

Ref: - Your Quotation No. Nil, dated 26/12/2017

Sir,

With reference to your quotation for below mentioned item, we are pleased to place work order for the same as per the details given below:

Sr. No.	Description	Unit.	Qty.	Rate (Rs.)	Total (Rs.)
1	Providing & fixing Aluminium partition 2 1/2" x 1 1/2" SP/DP section with 5mm thick sheet glass (Modi/saint globins make) glazing or both side laminated particle board 10 mm thick . Aluminium section shall be of JINDAL make & Ivory powder coating. The weight of aluminum section 2 1/2" x 1 1/2" SP/DP- 0.63 Kg/Mt etc completed.	Sq. Ft.	750.00	200.00	150000.00
2	Providing & fixing aluminum door with 5 mm thick glass & both side laminated particle board 10 mm thick including lock, handle, stopper, Aluminium section shall be of JINDAL make & Ivory powder coating. The weight of aluminum door section vertical /top / middle 0.96 Kg per mt. door bottom 1.68 kg per mt. etc completed.	Sq. Ft.	25.00	270.00	6750.00
3	Providing & fixing door closer Everite make.	No.	1.00	1400.00	1400.00
✓ 4	Providing & fixing aluminum sliding door with aluminum composite panel 8 mm thick including handle, Tadi patti. Aluminium section shall be of JINDAL make & Ivory powder coating. The weight of aluminum door section vertical /top / middle 0.63 Kg per mt. door bottom 0.63 kg per mt. etc completed.	Sq. Ft.	84.00	300.00	25200.00
✓ 5	Providing & Fixing SS pipe railing 1.5" dia. & 18 G for ha handicap toilet for hand rest support etc complete.	R ft.	75.00	500.00	37500.00
	Total Amt. Rs.				220850.00
	GST@18%				39753.00
	Total Amt. including GST Rs.				260603.00

(Rs. Two Lakh Sixty Thousand Six Hundred & Three only)

ll

ATTESTED

M.S.
Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala

Continue Page No. 2...


Terms & Conditions

1. Payment: After completion of work and your bill.
2. Billing : Bills to be raised in favour of STES, Lonavala.
3. GST : Inclusive.

Please return one copy of this order duly signed as token of your acceptance.

Thanking you,

Yours faithfully,



PRESIDENT/VICE PRESIDENT

M.S.
**CAMPUS DIRECTOR
STES, LONAVALA**

PO Received
[Signature]

ATTESTED
[Signature]
Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala


ATTESTED
[Signature]
Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala

2752


SINHGAD TECHNICAL EDUCATION SOCIETY
309/ 310 KUSGAON (BK), LONAVALA CAMPUS
PUNE — 410 401.

Date:-05/03/2018

A. Name of the Contractor :- M/S. Shubham Hardware.	
B. Name of the Work:- Providing & Fixing Aluminium partition work for SIT (E&Tc, FE & Com Lab, First aid & sick room. B108, C-007) at STES Kusgaon, Lonavala.	
C. P.O.no:- STES/WO NO/215/17/18 Dated:22/01/2018 Bill No.:-1st & final Ra bill Dated:07/02/2018	
D. Amount of total work done upto this RA Bill as per tendered items	:- 206,734.18 Rs.
E. Amount of total work done upto this RA Bill as per Extra items	:- 0.00 Rs.
F. Amount of Material on site	:- 0.00 Rs.
G. Total amount of work done upto this RA bill (D+E+F)	:- 206,734.18 Rs.
H. Total amount of Work Done upto Previous RA bill	:- 0.00 Rs.
I. Total amount of work done in this RA bill (G-H)	:- 206,734.18 Rs.
J. Deduct 5% S D (For 6 Months)	:- 10,336.71 Rs.
K. Deduct 1% ITDS	:- 2,067.34 Rs.
L. ADD 18 % GST	:- 37,212.15 Rs.
M. Amount payable	:- 231,542.28 Rs.
N. Recoveries	
1) Electrical Charges *.25%	:- 516.84 Rs.
2) Water Charges.50%	:- 0.00 Rs.
O. Total Recoveries	:- 516.84 Rs.
P. Add Reimbersement of Cement/Steel	:- 0.00 Rs.
Q. Net payble amount (M - O)	:- 231,025.45 Rs.
Say Amount :-	<u>231,025.00 Rs.</u>
<u>Rupees Two Lakh Thirty One Thousand & Twenty Five Only.</u>	


Project Engineer

Estate Manager

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala

Add : Shop No. 6, Sukhwani, Avenue, Opp. Dr. Block Company,
Pimpri Nehrunagar Road, Pimpri - 411 018
Mob. No. 9823120403

Date :

Tax Invoice

STES/LON/OFF/17-18/WO.NO./215 Dated-22.01.2018

Date-05.03.2018

To - Project Engineer, STES Kusgaon, Lonavala

Work - Providing & Fixing Aluminium partition work for SIT, kusgaon Lonavala.

(E & TC & FE Computer lab) STES GSTIN-27AARBT59900Q1Z8

Sr.No.	Description	Unit	Qty.	Rate	Amount
1	Providing & fixing Aluminium partition 2 1/2" x 1 1/2" SP/DP section with 5mm thick sheet glass (Modi/saint globln make) glazing or both side laminated partical board 10 mm thick . Aluminum section shall be of JINDAL make & Ivory powder coating. The weight of aluminlum section 2 1/2" x 1 1/2" SP/DP- 0.63 Kg/Mt etc completed.	Sq.Ft.	694.83	200.00	138966.78
2	Providing & fixing aluminium door with 5 mm thick glass & both side laminated partical board 10 mm thick including lock, handle, stoper, aluminum section shall be of JINDAL make & Ivory powder coating. The weight of aluminium door section vertical /top / middle 0.96 Kg per mt. door bottom 1.68 kg per mt. etc completed.	Sq.Ft.	24.22	270.00	6539.40
3	Providing & fixing door closer Everlite make.	No.	0.00	1400.00	0.00
✓ 4	Providing & fixing aluminium sliding door with aluminium camposite panel 8 mm thick including door handle, tadi patti. Aluminum section shall be of JINDAL make & Ivory powder coating. The weight of aluminlum door section vertical /top / middle 0.63 Kg per mt. door bottom 0.63 kg per mt. etc completed.	Sq.Ft.	81.76	300.00	24528.00
✓ 5	Providing & Fixing SS pipe railing 1.5" dia. & 18 G for hadicaps toilet for hand rest support etc complete.	Rft.	73.40	500.00	36700.00
Total Amount in Rs.					206734.18
Add GST 18% Extra					37212.15
Total Amount including GST Rs.					243946.33

GSTIN : 27AARPY4524C1ZD

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL

Contractor

For Shubham Hardware

Head Office : Shop No. 4, Sahyadri Height Building, Opp. Rammandir Road, Bhangarwadi
Lonavala 410401 Tal. Maval Dist. Pune

Measurement Sheet

Date-07.02.2018

Work - Providing & Fixing Aluminium partition work for SIT, kusgaon

Sr.No.	Description	Unit	No.	L.	D.	Qty	Total Qty
1	Providing & fixing Aluminium partition 2 1/2" x 1 1/2" SP/DP section with 5mm thick sheet glass (Modi/saint globin make) glazing or both side laminated partical board 10 mm thick . Aluminum section shall be of JINDAL make & Ivory powder coating. The weight of aluminium section 2 1/2" x1 1/2" SP/DP- 0.63 Kg/Mt etc completed.						
	Frist Aid Cum Room-B-001-1	Sq.Ft.	1	12.17	9.00	109.53	
	Frist Aid Cum Room-B-001-2	Sq.Ft.	1	1.84	7.00	12.88	
	Deduction Alu door	Sq.Ft.	-1	3.50	6.92	-24.22	
	Net Quantity	Sq.Ft.					98.19
	E & TC-B-108	Sq.Ft.	1	28.67	9.17	262.90	
	Net Quantity	Sq.Ft.					262.90
	FE & Computer Lab-C006	Sq.Ft.	1	30.34	11.00	333.74	
	Net Quantity	Sq.Ft.					333.74
	Grand Total Qty.	Sq.Ft.					694.83
2	Providing & fixing aluminium door with 5 mm thick glass & both side laminated partical board 10 mm thick including lock, handle, stoper, aluminum section shall be of JINDAL make & Ivory powder coating. The weight of aluminium door section vertical /top / middle 0.96 Kg per mt. door bottom 1.68 kg per mt. etc completed.						
	Frist Aid Cum Room-B-001	Sq.Ft.	1	3.50	6.92	24.22	
	Total Qty	Sq.Ft.					24.22
3	Providing & fixing door closer Godrej make.						
	Frist Aid Cum Room-B-001	No.	0				
	Total Qty	No.					0.00
4	Providing & fixing aluminium sliding door with aluminium camposite panel 8 mm thick including handle, tadi patti. Aluminum section shall be of JINDAL make & Ivory powder coating. The weight of aluminium door section vertical /top / middle 0.63 Kg per mt. door bottom 0.63 kg per mt. etc completed.						

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL

Sinhgad Institute of Technology, Lonavala

	Building C (SIBACA)	Sq.Ft.	2	2.92	7.00	40.88	
✓	SIT Building C	Sq.Ft.	2	2.92	7.00	40.88	
	Total Qty	Sq.Ft.					81.76
5	Providing & Fixing SS pipe railing 1.5" dia. & 18 G for hadicaps toilet for hand rest support etc complete.						
	Building C	Rft.	4	3.67		14.68	
✓	SIT Building C	Rft.	4	3.67		14.68	
	SIPS	Rft.	4	3.67		14.68	
	SIHMCT	Rft.	4	3.67		14.68	
✓	SIT COM,IT	Rft.	4	3.67		14.68	
	Total Qty	Sq.Ft.					73.40

Contractor

[Handwritten Signature]

[Handwritten Signature]

STES Project Engineer

ATTESTED

[Handwritten Signature]

Dr. M. S. GAIKWAD

PRINCIPAL

Sinhgad Institute of Technology, Lonavala

ATTESTED

Dr. M. S. GAIKWAD

Sinhgad Institute of Technology, Lonavala



SAI SAHARA

Engineers, Contractors & Sanitary Engineering Specialist

102, Vaibhavshali Apartment, Kaspate Vastl, Behind Radha Tower, Wakad, Pune - 411057.
M. : 9370318903 | Email : salsahara.pune@gmail.com GST No : 27ACKFS6655F1ZP

Tax Invoice

GSTIN :-	27ACKFS6655F1ZP	Invoice No- 13/AUG/2018
Contractors Name :-	SAI SAHARA	Date :- 23.08.2018
Address :-	102, Vaibhashali Apartment, Kaspate Vasti, Behind Radh Tower, Wakad, Pune-411057	Bill No:- 1
State :-	Maharashtra	PAN :- ACKFS 6655F
State Code :-	27	
Billed to :-	Sinhagad Technical Education Society	
GSTIN :-	27AABTS9900Q1ZS	
Address :-	Sinhagad Technical Education Society, 19/15, Erandwane, Karve Road, Pune-411004	Project Name :- STES, Kusagaon, Loanavala
State :-	Maharashtra	State :- Maharashtra
State Code :-	27	State Code :- 27
Scope Of Work:-	Misc. Civil work	WO No:- PO NO:-84/17-18
Location of Work:-	Sinhagad Institute Techanoly, Lonavala	
Sr. No.	SAC Code	Description of work
1	995462	Total Amount of work done as per tender
2	995462	Total Amount of work done as Extra items
		Total Amount
		SGST 9%
		CGSR 9%
		Deduct SD 5%
		Deduct TDS 2%
		Recovery
		Total Payble Amount
		SAY RS.
		1822852.99
		81183.16
		1904036.15
		171363.25
		171363.25
		-95201.81
		-38080.72
		-14280.27
		2099199.86
		2099200.00

Amounts In Words :- Twenty Lakh Ninty Nine Thousand Two Hundred Only

FOR SAI SAHARA

PARTNER

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala

27274

Checked
KGS. Madhwar

SINHGAD TECHNICAL EDUCATION SOCIETY Internal Audit Officer
309/ 310 KUSGAON (BK), LONAVALA CAMPUS S.T.E.S. Erandwane Campus,
PUNE - 410 401. Pune - 411 004.

Date :- 10/07/2018

A. Name of the Contractor	: - M/S Sai Sahara	
B. Name of the Work	: - Miscellaneous Civil work at STES Kusgaon Lonawala	
C. P.O. No : 84/17-18	Dated:- 01.01.2018	Bill No. :- 1st R.A. BILL Dated:- 10/07/2018
D. Amount of total work done up to this RA Bill as per tendered items	:	1,822,852.99 Rs.
E. Amount of total work done up to this RA Bill as per Extra items	:	81,183.16 Rs.
F. Amount of Material on site	:	0.00 Rs.
G. Total amount of work done in this RA bill (D+E+F)	:	1,904,036.15 Rs.
H. Total amount of Work Done up to Previous RA bill	:	0.00 Rs.
I. Total amount of work done in this RA bill (G-H)	:	1,904,036.15 Rs.
J. Deduct 5% S D	:	(-) 95,201.81 Rs.
K. Deduct 2% HDS	:	(-) 38,080.72 Rs.
L. Add 9% CGST	:	(+) 171,363.25 Rs.
M. Add 9% SGST	:	(+) 171,363.25 Rs.
N. Amount payable	:	2,113,480.13 Rs.
O. Recoveries	:	
1) Water Charges 0.5%	:	(-) 9,520.18 Rs.
2) Electrical Charges 0.25%	:	(-) 4,760.09 Rs.
P. Net payable amount (M - O)	:	20,99,199.86

Say Amount ::

2,127,760.40 Rs.
2,127,760.00 Rs.
20,99,200.00

~~Rupees Twenty One Lac Twenty Seven Thousand Seven Hundred Sixty Rupees Only~~

In Words: Twenty Lacs Ninety Nine Thousand Two Hundred only

Project Engineer

Project Manager

SINHGAD TECHNICAL EDUCATION SOCIETY
PROJECT DEPT.

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL

Sinhgad Institute of Technology, Lonavala

RA.DIII No.01							
Item No	Description of item	Unit	Rate	Prevous Quantity	Present Quantity	Total Quantity	Amount
EXCAVATION & ANTI TERMITE TREATMENT							
1	Excavation in Soil of all types ,sand, gravel & murum	Cu.m	325.00	0	59.0135	59.0135	19179.39
2	Excavation in Hard murum including refilling excavated material	Cu.m	425.00	0	0	0	0.00
3	Excavation in soft rock, old cement & lime masonry including back filling	Cu.m.	675.00	0	0	0	0.00
4	Excavation for hard rock, old cement & lime masonry	Cu.m	1575.00	0	0	0	0.00
5	Charges for Breaking Aspalt Road,RCC & Concrete cutting up to 200 mm depth and shifting up to 50.0mt	Sq.m	400.00	0	22.144	22.144	8857.60
UCR							
6	Providing UCR Wall in 1:6 cement mortar	Cu.m	3725.00	0	0	0	0.00
7	Providing Tuck pointing to UCR Wall in 1:3 cm	Sq.m	175.00	0	0	0	0.00
FILLING UNDER FLOOR							
8	Filling in plinth and floor with approved materials in 15 cm to 20cm.	Cu.m	225.00	0	4.275125	4.275125	961.90
9	Filling in plinth and floor with approved materials brought from outside 15 cm to 20cm.	Cu.m	470.00	0	0	0	0.00
SOLLING							
10	Providing dray trp soling of 15 cm. thick in layers including voids	Cu.m	1155.00	0	6.612	6.612	7636.86
P.C.C.							
11	Provision of pre construction anti termite chemical treatment bottam & sides of foundation walls	Sq.m	90.00	0	0	0	0.00
12	Providing & laying in situ, cement concrete in 1:4:8 including bailing out watering, & curing	Cu.m	4600.00	0	10.403 10.30875	10.403 10.30875	47580.45 47420.25
13	Providing & laying in situ, cement concrete in 1:3:6 including bailing out watering, & curing	Cu.m	5300.00	0	1.9065	1.9065	10104.45
14	Providing & laying in situ, cement concrete in 1:2:4 including bailing out watering, & curing e.	Cu.m	6600.00	0	13.42257 15.2025	13.42257 15.2025	100465.6 88588.96
15	Providing & laying in situ, cement concrete in 1:2:4 (60:40) for foundation and wall upto 3 mtr ht.	Cu.m	7000.00	0	28.31125 26.511	28.31125 26.511	385578.75 198178.75
R.C.C.							
16	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	7450.00	0	10.202 4.8019	10.202 4.8019	46004.16 35774.16
17	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	7800.00	0	0.54	0.54	42120.00
18	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	7450.00	0	0	0	0.00
19	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	7800.00	0	0	0	0.00
20	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	8000.00	0	0.10465	0.10465	837.20
21	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	10000.00	0	0	0	0.00

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL

Sinhgad Institute of Technology, Lonavala

457510-26

22	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	8650.00	0	0	0	0.00
23	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	11000.00	0	0	0	0.00
24	Providing & laying in situ, cement concrete in M20 RCC	Cu.m	11500.00	0	0	0	0.00
REINFORCEMENT STEEL							
25	Providing and fixing in position for Ter steel bar reinforcement of various dia. for R.C.C. work.	M.T	68000.00	0	1.014395 0.10144	1.014395 0.10144	68978.86 6897.86
BRICKWORK							
26	Providing Burnt brick masonry in cement mortar 1:6	Cu.m	6300.00	0	22.8073	22.8073	143685.99
27	Providing Burnt brick masonry in cement mortar 1:6	Sq.m	1450.00	0	65.7037	65.7037	96721.82
28	Providing Burnt brick masonry in cement mortar 1:4	Sq.m	1000.00	0	44.03	44.03	44030.00
28A	Providing Burnt brick masonry in cement mortar 1:4	Sq.m	850.00	0	0.21	0.21	178.50
PLASTERING							
29	Providing internal plaster 20 mm thick in cement mortar 1:4 with neeru finish.	Sq.m	425.00	0	0.9	0.9	382.50
30	Providing sand faced plaster externally in cement	Sq.m	615.00	0	313.0095	313.0095	192500.84
31	Providing waterproof plaster in 1:4 CM	Sq.m	675.00	0	23.55	23.55	15896.25
32	Gypsum plaster to walls 20 mm thick.	Sq.m	425.00	0	0	0	0.00
33	Gypsum plaster to walls not more than 10mm.	Sq.m	350.00	0	0	0	0.00
JOINERY							
34A	Providing & fixing of single leaf paneled door as per drawing including three coat paint etc.	Sq.m	5850.00	0	0	0	0.00
34B	Providing & fixing of double leaf paneled door with concrete door frame as per drawing including three coat paint etc.	Sq.m	6000.00	0	0	0	0.00
35	Providing & fixing in position sliding aluminium anodized windows with glass	Sq.m	5650.00	0	14.16	14.16	80004.00
36	Providing & fixing in position aluminium anodized louveres with glass	Sq.m	4600.00	0	0	0	0.00
37	Providing & fixing MS gates - sliding/ openable with rolled vertical channels 18x9x3 mm with all fittings	Sq.m	3500.00	0	10.5	10.5	36750.00
38	Providing & fixing For - M S Window Grill	Sq.m	1200.00	0	0	0	0.00
FLOORING, SKIRTING & DADO							
39	Providing & laying high polished Kota stone flooring	Sq.m	1450.00	0	17.2387	17.2387	24996.12
40	Providing & laying polished machine cut kota lor	Sq.m	1950.00	0	16.13961	16.13961	27223.95
41	Providing Sills of machine cut polished kota stone.	Sq.m	1800.00	0	0.68	0.68	1224.00
42	Providing machine cut kota sone skirting with rounded nosing.	Rmt	225.00	0	2.28	2.28	513.00
43	Providing & fixing vitrified tiles flooring of size 600x	Sq.m	1300.00	0	0	0	0.00
44	Providing & fixing ceramic tiles flooring of size 300x	Sq.m	1100.00	0	27.063	27.063	31220.75
45	Providing & fixing vitrified tiles for skirting required	Rmt	160.00	0	0	0	0.00

ATTESTED

M/S
Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala

Mac
1161288-87

29765 15
B. Mahajan
703478=61

46	Providing & laying ceramic tiles 200x300x7.2 mm thick on 1:6 CM including neat cement finish	Sq.m	1175.00	0	27.985 28.305	27.985 29.305	32882.38 34333.8
47	Providing & laying rough sahabad ad stone of 50 to 65 mm thick	Sq.m	900.00	0	57.21 L	57.21 L	51489.00 L
48	Providing & laying Paving Block flooring 65 mm thick on proper bedding	Sq.m	1000.00	0	0	0	0.00
49	Providing & laying chequered tiles	Sq.m	1000.00	0	0	0	0.00
50	Providing & laying Lacker finish chequered tiles	Sq.m	1150.00	0	0	0	0.00
51	Providing & fixing Granite stone flooring one side polish	Sq.m	3950.00	0	6.475 L	6.475 L	25576.25 L
52	Providing & fixing Granite stone Urinal Partation two side	Sq.m	4250.00	0	0	0	0.00
WATERPROOF TREATMENT							
53	Providing & making waterproofing treatment for Toilet sunkan portation in brick bat cement mortar with	Sq.m	1300.00	0	0	0	0.00
54	Providing & making waterproofing treatment for Top terrace sunkan portation in brick bat cement mortar	Sq.m	1025.00	0	0	0	0.00
PAINTING							
55	Providing applying one coat of donga on new plaster surface Including scaffolding & prepering the surace	Sq.m	20.00	0	0	0	0.00
56	Providing applying dry distemper of approved colour & shed to old or new surface with minlum two coats on surface including scaffolding & prepering the surace	Sq.m	50.00	0	0	0	0.00
57	Providing applying oil bond distemper of approved colour & shed to old or new surface with minium two	Sq.m	85.00	0	0	0	0.00
58	Providing applying two coats of water proof cement of approved colour & shed to sand face cement plaster	Sq.m	75.00	0	127.62 L	127.62 L	9571.50 L
59	Providing applying two coats of flat oil paint of approved colour & shed to sand face surface including	Sq.m	120.00	0	0	0	0.00
SANITARY FITTING							
60	P&F White glazed vitreous Wash basin of size 630x510 with all fittingses a) 15 mm Brass co pillar cock b) 40 mm CI waste pipe below waste coupling up to c) A pair of painted CI Bracket d) CI Waste coupling e) Brass co bottle trap f) 15 mm dia. Angle stop cock with inlet connection	Nos	6500.00	0	1	1	6500.00
61	P & F Oval shape WB of 550x440 mm of white in colour with under counter of granite & Kadappa support including polished edge as per above specification	Nos	10750.00	0	0	0	0.00
62	Providing & fixing white glazed vitures Orissa pan of 580x400 mm size including Trap CI Pipes up to outside face of Wall (up to 900 mm length pipe) including	Nos	6000.00 6000.00	0	3	3	18000.00
63	Providing & fixing white glazed E W C with seat cover with all required screws including CI outlet pipe up to	Nos	5300.00	0	0	0	0.00
64	Providing & fixing white glazed vitures Urinalohalf stall with all outlet connectionf	Nos	6500.00	0	0	0	0.00

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL

Sinhgad Institute of Technology, Lonavala

Me

Mahajan

11.02.2020

PLUMBING							
65	Providing & fixing CI Nahani trap with pipe outside wall connection (up to 600 mm Length)	Nos	1350.00	0	0	0	0.00
66	Providing & fixing 15 cm. x 10 cm. gully trap in cement mortar with construction chamber of 300x300 mm with precast frame & cover	Nos	2950.00	0	4	4	11800.00
67	Construction of BBM MH 600 x450 mmx 600 mm depth with plastering both side & providing & fixing medium duty precast frame & cover	Nos	8250.00	0	3	3	24750.00
68	Construction of BBM MH 600 x450 mmx 750 mm depth with plastering both side & providing & fixing medium duty precast frame & cover	Nos	11250.00	0	0	0	11250.00
69	Construction of BBM MH 900x600 mmx 900 mm depth with plastering both side & providing & fixing medium duty precast frame & cover	Nos	12000.00	0	7	7	84000.00
70	Construction of BBM MH 600 mm dia. 1500 mm depth with plastering both side & providing & fixing medium duty precast frame & cover	Nos	17000.00	0	1	1	17000.00
71	Providing & laying RCC NP2 hume pipe with jointing material with testing				0		0.00
72	150 mm dia.	Rmt.	650.00	0	0	0	0.00
73	200 mm dia.	Rmt.	700.00	0	0	0	0.00
74	250 mm dia.	Rmt.	850.00	0	0	0	0.00
75	300 mm dia.	Rmt.	1150.00	0	30	30	34500.00
76	450 mm dia.	Rmt.	1700.00	0	0	0	0.00
77	Providing & laying stone ware pipe with spur yarn cement joint with testing 100 mm dia.	Rmt.	375.00	0	0	0	0.00
78	150 mm dia.	Rmt.	500.00	0	0	0	0.00
79	Providing & fixing CI pipes with fittings such as bends, tees etc. & Spun yarn cement joint with supports brackets required. 100 mm dia.	Rmt.	1950.00	0	0	0	0.00
80	80 mm dia.	Rmt.	1625.00	0	0	0	0.00
82	Providing & fixing PVC pipes of 6kg/cm2 with fittings such as bends, tees etc. solvent cement joint with supports brackets required 75 mm dia.	Rmt.	350.00	0	50.55	50.55	17692.50
83	110 mm dia.	Rmt.	425.00	0	27.5	27.5	11687.50
84	160 mm dia.	Rmt.	925.00	0	27.5	27.5	25437.50
85	200 mm dia.	Rmt.	1350.00	0	113	113	152550.00
86	Providing & fixing PVC pipes of 4kg/cm2 with fittings such as bends, tees etc. solvent cement joint with supports brackets required						

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL
Srihgad Institute of Technology, Lonavala

MR

379417

16,860/76:50

136577

a)	75 mm dia.	Rmt.	300.00	0	0	0	0.00
b)	110 mm dia.	Rmt.	375.00	0	2.7	2.7	1012.50
c)	160 mm dia.	Rmt.	700.00	0	0	0	0.00
d)	200 mm dia.	Rmt.	1100.00	0	0	0	0.00
87	Providing & laying GI heavy (C-Class) Pipes with ISI mark fittings with jointing & testing						
a)	65 mm dia.	Rmt.	1400.00	0	0	0	0.00
b)	50 mm dia Pipes	Rmt.	1000.00	0	0	0	0.00
c)	40 mm Dia. Size	Rmt.	750.00	0	77.46	77.46	58095.00
d)	32 mm Dia. Pipes	Rmt.	700.00	0	0	0	0.00
f)	25mm dia Pipes	Rmt.	625.00	0	32.15	32.15	20093.75
g)	20 mm Dia. Pipes	Rmt.	525.00	0	0	0	0.00
h)	15 mm Dia. Pipes	Rmt.	435.00	0	0	0	0.00
88	Providing & fixing screw down G.M. Ball valve						
a)	65 mm dia.	Nos	8150.00	0	2	2	12300.00
b)	50 mm dia.	Nos	4350.00	0	0	0	0.00
c)	40 mm Dia. Size	Nos	2850.00	0	0	0	0.00
d)	32 mm Dia. Pipes	Nos	1500.00	0	2	2	3000.00
e)	25 mm Dia. Size	Nos	1250.00	0	2	2	1250.00
f)	20 mm Dia. Pipes	Nos	1000.00	0	0	0	0.00
g)	15 mm dia.	Nos	700.00	0	0	0	0.00
89	Providing & fixing CP shower Incl. arms with fitting	Nos	2090.00	0	0	0	0.00
90	Providing & fixing flush valve complete with 32 mm	Nos	3300.00	0	0	0	0.00
91	Providing & fixing Urinal Push cock of 15 mm dia. With Pipe & CP Spreader for urinal complete	Nos	3000.00	0	0	0	0.00
92	Providing and fixing 15 mm Two way bib cock including all fixtures & fittings.	Nos	1200.00	0	0	0	0.00
93	Providing and fixing 15 mm bib cock including all fixtures & fittings.	Nos	850.00	0	2	2	1700.00
94	Providing and fixing Health faucet with hock & 1.0m length chord including all fixtures & fittings.	Nos	1250.00	0	0	0	0.00
95	Providing & fixing Polished kotta stone Umbara Patti 3'0" length	Nos	350.00	0	16.16	16.16	5656.00
96	Departmental Labour supply				0		
97	Tiller	Nos	800.00	0	0	0	0.00
98	Meason	Nos	700.00	0	2	2	1400.00
99	Plumber	Nos	650.00	0	2	2	1300.00
100	Helper	Nos	800.00	0	30	30	12000.00
101	Providing & fixing PVC NAHANI TRAP	Nos	465.00	0	8	8	3720.00
102	Labour charges for fixing Heater	Nos	285.00	0	0	0	0.00
103	Shifting of material by Tractor Trip	Nos	800.00	0	21	21	16800.00

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala

2022-23-99

f)	20 mm Dia. Pipes	Nos	1000.00	0	0	0	0.00
g)	15 mm dia.	Nos	700.00	0	0	0	0.00
89	Providing & fixing GP shower incl. arms with fitting	Nos	2090.00	0	0	0	0.00
90	Providing & fixing flush valve complete with 32 mm .	Nos	3300.00	0	0	0	0.00
91	Providing & fixing Urinal Push cock-of 15 mm dia. With Pipe & CP Spreader for urinal complete	Nos	3000.00	0	0	0	0.00
92	Providing and fixing 15 mm Two way bib cock including all fixtures & fittings.	Nos	1200.00	0	0	0	1700.00
93	Providing and fixing 15 mm bib cock including all fixtures & fittings.	Nos	850.00	0	2	2	0.00
94	Providing and fixing Health faucet with hock & 1.0m length chord including all fixtures & fittings.	Nos	1250.00	0	0	0	5656.00
95	Providing & fixing Polished kotta stone Umbara Patti 3'0" length	Nos	350.00	0	16.16	16.16	0.00
96	Departmental Labour supply			0	0	0	1400.00
97	Tiller	Nos	800.00	0	2	2	1300.00
98	Meason	Nos	700.00	0	2	2	12000.00
99	Plumber	Nos	650.00	0	2	2	3720.00
100	Helper	Nos	400.00	0	30	30	0.00
101	Providing & fixing PVC NAHANI TRAP	Nos	465.00	0	8	8	16800.00
102	Labour charges for fixing fixing Heater	Nos	285.00	0	0	0	
103	Shifting of material by Tractor Trip	Nos	800.00	0	21	21	
EXTRA ITEM							
1	Breaking of BBm or UCR, Plum wall	Cu.m	400.00	0	8.8465	8.8465	3538.60
2	Breaking of Kota stone & Tiles	Sq.m	100.00	0	27.05	27.05	2705.00
3	Chemical Coating	Sq.m	281.00	0	15.36	15.36	4316.16
4	Fixing of PVC Elbow	Nos	594.00	0	5	5	2970.00
5	15 mm CPVC pipe for Solar Repair	Rmt	190.00	0	19.1	19.1	3629.00
6	Removing of Orisa pan	Nos	500.00	0	3	3	1500.00
7	Solar Tank Concrete Support	Nos	175.00	0	215	215	37625.00
8	Chamber cover fixing (900 X 600 mm)	Nos	0.00	0	0	0	0.00
9	Hot and Cold connetcor Pipe connected to Wash Basin	Nos	126.00	0	1	1	126.00
10	50 MM UPVC Pipe for waste line	Rmt	328.00	0	5.8	5.8	1902.40
11	fixing of Giser in hostel room	Nos	265.00	0	80	80	21200.00
12	32 X 150 mm GI Barrei Nipple	Nos	350.00	0	4	4	232.00
13	65 mm GI Union	Nos	646.00	0	2	2	1292.00
			(P.B)				81153.16
TOTAL							1,968,892.3

* All extra item Rates are provisional Rates.
 AS per previous year bill.

Total-A+B 194036.15
 194036.15

M.P.


Bahujan


Note: ① Qty. Certified as per Site Engineer Record

② Ex. Item rates are provisionally allowed.


ATTESTED
 Dr. M. S. GAIKWAD
 PRINCIPAL
 Sinhgad Institute of Technology, Lonavala


16	M-20 Concrete	1	6	0.9		Sq.m	5.40
10	Dry Soling	1	6	0.6	0.15	Cu.m	0.54
16	Near cricket ground Concrete support for electrical panel Concrete PCC 1:2:4	1	1	0.7	0.55	Cu.m	0.70
		1	0.75	0.3	0.25	Cu.m	0.23
		1	0.55	0.2	0.4	Cu.m	0.11
					Total Qty	Cu.m	1.04
75	Near coffee house Road crossing near cricket ground, 300 mm RCC pipe laying	1	10			Rmtr.	10.00
5	Concrete Breaking	1	10	1	0.6	Cu.m	6.00
16	PCC Concrete 1:2:4	1	3.7	1.3	0.15	Cu.m	0.72
		1	5.5	1	0.15	Cu.m	0.83
					Total Qty	Cu.m	1.55
10	Dry Soling	1	3.7	0.6	0.15	Cu.m	0.33
27	9" BBM	1	5.5	0.2	0.15	Cu.m	0.17
16	Top Copping	1	5.5	0.3	0.1	Cu.m	0.17
27	9" BBM	1	1	0.23	0.3	Cu.m	0.07
		2	1	0.23	0.5	Cu.m	0.23
					Total Qty	Cu.m	0.30
30	Sand Face plaster	1	5.5	0.3		Sq.m	1.65
		1	5.5	0.23		Sq.m	1.27
		1	1	0.23		Sq.m	0.23
		1	1	0.3		Sq.m	0.30
		1	1	0.2		Sq.m	0.20
		1	1	0.2		Sq.m	0.20
					Total Qty	Sq.m	3.85
103	Tractor Local Trip , Cleaning debris	2				Nos	2.00
Dept. of Engineering (Science)							
30	Beam Plaster	2	2.7	0.3		Sq.m	1.62
100	Extra Labour for Hacking Tacha & Debrige Cleaning	1				Nos	1.00
16	Preparation of ramp <u>M20 Concrete</u>	1	1.8	1.6	0.075	Cu.m	0.22
47	Providing and laying rough shahabad stone.	1	1.7	1.2		Sq.m	2.04
		1	1.2	1.3		Sq.m	1.56
		1	3.3	0.8		Sq.m	2.64
					Total Qty	Sq.m	6.24
39	Room No C 007 Fixing Cota Stone	1	9.3	0.3		Sq.m	2.79
30	Plastering						
	Beam	1	9.3	0.23		Sq.m	2.14
	Wall	2	3	0.23		Sq.m	1.38
					Total Qty	Sq.m	3.52
103	Tractor Trip Shifting of Breaking Materials	4				Nos	4.00

ATTESTED

Dr. M. S. GAIKWAD
 PRINCIPAL
 Sinhgad Institute of Technology, Lonavala

Me 
 Bahajan

						Sq.m	2.40
47	Providing and laying rough shahabad stone.	1	4	0.6			
* 27	Brick work ,providing burnt brick masonry with 35 kg (w-230 mm)					Sq.m	0.24
	For Ramp	1	1.6	0.15		Sq.m	0.90
	Open Gutter	1	3	0.3		Sq.m	0.40
	Steps	1	4	0.1		Total Qty	1.54
* 32	providing machine cut kota stone skirting.					Sq.m	2.28
	For ramp	19	1.2	0.1		Cu.m	0.20
					0.1		
12	Providing and laying of PCC 1:4:8	1	2	1			
	Providing and laying high machine kota stone .					Sq.m	1.20
	Steps	1	4	0.3		Sq.m	0.54
	Building No A(Cooler Foundation)	1	0.6	0.9		Total Qty	1.74
						Sq.m	0.80
30	Providing sand face plaster. (Steps)	1	4	0.2		Sq.m	0.18
		1	1.8	0.1		Total Qty	0.98
14	Providing and laying of PCC 1:2:4					Cu.m	0.09
	Coping	1	4	0.23	0.1		
101	Providing and fixing PVC Nahani trap.	1				Nos	1.00
	Building No A(Cooler Foundation)						
100	Labour Charges for cleaning of plinth protection	4				Nos	4.00
62	Providing and fixing orissa pan.	1				Nos	1.00
	1RK Building D (Flat No-5)	1				Nos	1.00
	1RK Building B (Flat No-4)	1				Nos	1.00
	1RK Building C (Flat No-16)					Total Qty	3.00
100	Labour for breaking of old orissa pan & Shifting of debris materials	2				Nos	2.00
	1RK Building D (Flat No-5)	2				Nos	2.00
	1RK Building B (Flat No-4)	2				Nos	2.00
	1RK Building C (Flat No-16)					Total Qty	6.00
44	Providing and laying ceramic tiles 300 x300 x7.50mm thick.	3	1	1.2		Sq.m	3.60
	STP Terrace					Rmt	6.00
87C	Providing and fixing of GI pipes of 40 mm dia.	1	6				
	Rajad Hostel						
66	Providing and constructing of 15cm x 10 cm gully trap chamber	1				Nos	1.00
	Cooler Foundation						
12	Providing and laying of PCC 1:4:8	1	1	1	0.1	Cu.m	0.10
27	Brick work ,providing burnt brick masonry with 35 kg (w-230 mm)	2	1	0.2		Sq.m	0.40
		2	0.6	0.2		Sq.m	0.24
						Total Qty	0.64
29	Providing internal cement plaster (rough plaster)	3	1	0.3		Sq.m	0.90

ATTESTED

 Dr. M. S. GAIKWAD
 PRINCIPAL
 Sinhgad Institute of Technology, Lonavala

Me 



Sinhgad Institutes

SINHGAD TECHNICAL EDUCATION SOCIETY'S
SINHGAD INSTITUTE OF TECHNOLOGY

(Affiliated to SPPU Pune and Approved by AICTE, New Delhi)
Gal No. 309/310, Kusgaon (Bk), off Mumbai-Pune Expressway
Lonavala, Pune, 410401, Website: www.sinhgad.edu

Date:- 08.07.2016

To,
Rural Health Training Centre,
Kusgaon Bk. Lonavala

Subject: - Transfer of Wheel-chair required for divyangjan.

Respected Sir,

We need a wheel chair to provide assistance for divyangjan in Sinhgad Institute of Technology, Lonavala.

We, hereby, request you to avail a wheel-chair for our institute.

Lady Medical Officer
Rural Health Training Center
Kusgaon(Bk.), Lonawala



Principal
SIT, Lonavala

PRINCIPAL
SINHGAD INSTITUTE OF TECHNOLOGY
Kusgaon (Bk.), Lonavala-410401

ATTESTED

Dr. M. S. GAIKWAD
PRINCIPAL
Sinhgad Institute of Technology, Lonavala